

Phillip and Susan Ragon Building

April 22 to May 3, 2024

- Permitted work hours are Monday through Friday, 7 am to 7 pm, with construction gates closing at 7 pm.
- Permitted work hours for Cambridge Street utilities are Monday through Friday, 7 pm to 3 am, and Saturday through Sunday, 7 am to 3 pm.
- Permitted work hours for Blossom Street utilities are Monday through Friday, 9:30 am to 3:30 pm, and Saturday through Sunday, 7 am to 3 pm.
- Permitted work hours for Parkman Street utilities are 7 days a week, 7 am to 4 pm.
- Permitted equipment and material deliveries may come to and from the site outside of normal construction working hours.
- Advance notice will be given prior to weekend and off-hours work.

Turner-Walsh Ongoing/Upcoming Scheduled Work

Tunnel Site:

- Utilities at phase 2
- Excavation at phase 3
- Bulfinch Patio demo and waterproofing

4B Site:

- SOE removal and backfilling
- Bulk excavation
- Placement of slabs on metal deck
- Steel erection
- MEP riser installation
- *New:* Jumping tower cranes

Utility Work

- Eversource and Riley Brothers will be excavating and installing underground electric services on Blossom Street Saturdays and Sundays. This work will cause intermittent impairments in the pedestrian walkway and vehicle travel lanes on Blossom Street.

- National Grid will be working on North Grove Street and Parkman Street weekdays from 7 pm to 5 am and weekends from 7 am to 3 pm.

Work with the Potential for Noise, Vibration and Odor Impacts

- Trucks to import and export soil and material in and out of the job site
- Heavy construction equipment
- Excavation and obstruction removal
- Concrete chipping
- Excavation within the site may cause odors around campus. Odors are being monitored and mitigated on an as-needed basis.

Roadway and Sidewalk Impairment

- There will be intermittent daily interruptions to the sidewalk and vehicle travel lane adjacent to the construction site to facilitate utility work as it becomes available through the permitting process.

Weekend and Holiday Work

- Saturday, April 20
 - Waterproofing Bulfinch patio
- Saturday, April 27
 - Jumping South Tower crane

Upcoming Meetings

- Monthly construction meetings will be held on the second Wednesday of each month at 6 pm.
- Meeting notices can be found on the [project website](#).

